

Rawson Project Current Progress.

12/2/2021

Knife River will be here Saturday December 4, to pave the landscape strip. Please allow at least 2 to 3 hours after the asphalt has been placed to drive on it. Sorry for any inconvenience this may cause. We will continue to work on improving driveways until the weather will not allow it.

11/8/2021

Concrete crews are working to pour sidewalks today, November 8, 2021. After the concrete has been poured, feel free to park on the road until the concrete is cured enough to drive on which is approximately 4 days. They are working on Rawson between Midway and Western. We will try and give as much advance notice as possible when they will be working east of Midway towards Ammon Rd. If you see crews working in front of your property, please move your vehicles out of your driveway. They are trying to notify residents as they are working so you can move your vehicles.

11/5/2021

During the time the concrete is curing, residents may park on the street.

11/1/2021

The contractor will be here Monday November 8 to begin pouring the sidewalks. They will begin on Rawson between Midway and Western. After the concrete is poured, please stay off of the new concrete for at least 4 days

10/26/2021

With the recent rains, the contractor has been delayed in pouring sidewalks. They are trying to come Thursday afternoon to start setting forms and pour the next day.

10/22/2021

City crew are continuing preparation for sidewalks to be installed. The Contractor will be there next week on Tuesday or Wednesday to start work. I will have them start on Rawson between Midway and Western. When the sidewalk is installed, residents are asked to stay off the concrete for a minimum of 4 days to allow the concrete to cure. After the concrete has cured, the City crews will be working on finishing the driveway access behind the sidewalk. The City is going to match whatever material (concrete, asphalt or gravel) the homeowner currently has.